



Autonomous Vehicles to Evolve to a New Urban Experience

DELIVERABLE

D7.5

**Second Iteration Lyon Large Scale Pilot Use Case
Demonstration Report**



Co-funded by the Horizon 2020 programme
of the European Union

This project has received funding from the European Union's Horizon 2020
research and innovation programme under grant agreement No 769033



Disclaimer

This document reflects only the author's view and the European Commission is not responsible for any use that may be made of the information it contains.

Document Information

Grant Agreement Number	769033
Full Title	Autonomous Vehicles to Evolve to a New Urban Experience
Acronym	AVENUE
Deliverable	D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report
Due Date	31.04.2021
Work Package	WP7
Lead Partner	TPG
Leading Author	TPG
Dissemination Level	Public

Document History

Version	Date	Author	Description of change
0.1	19.04.2021	Quentin Zuttre	First draft
	28.04.2021	Sophie de Lambert	Comments from Navya



Table of Contents

Disclaimer.....	1
Document Information	1
Document History	1
Table of Contents	2
List of Figures	4
List of Tables.....	5
Acronyms	6
Executive Summary.....	8
1 Introduction	1
1.1 On-demand Mobility	1
1.2 Fully Automated Vehicles.....	2
1.2.1 Automated vehicle operation overview	3
1.2.2 Automated vehicle capabilities in AVENUE	3
1.3 Preamble	4
2 Keolis Lyon test sites	4
2.1 Partners	5
2.2 Objectives.....	7
2.3 Site description.....	7
2.3.1 Use cases	8
2.3.2 Route (if fixed route)	8
2.3.3 Land plots.....	9
2.3.4 Current public transport status	12
2.3.5 Future situation	12
2.3.6 Bus stops	14
2.3.7 Vehicle depot.....	14
2.3.8 GNSS base antenna.....	16
2.4 Operations.....	17
2.4.1 Reporting	19
2.4.2 COVID Crisis impact	21
2.4.3 Interruption of the experiment	23
2.4.4 Deployment	29
2.4.5 Evaluation	32
2.4.6 Recommendations.....	45

3 Project homologation.....	47
3.1 Ministry authorisation.....	47
3.2 Vehicle homologation	49
3.3 Tramway crossroad authorization Concessions.....	51
4 Vehicles	52
4.1 Keolis Lyon.....	52
4.2 Technical data	53
4.3 Options	53
4.3.1 General	53
4.3.2 Seat-belts.....	53
4.3.3 Wheelchair ramp	53
4.4 Covering.....	53
4.4.1 Keolis Lyon	53
4.4.2 AVENUE EU Logo.....	55
4.5 Vehicle inspection	56
4.6 Maintenance	56
4.7 Supervision	56
5 Personnel	56
5.1 Supervisor.....	56
5.2 Autonomous shuttle project Staff.....	57
6 Planning.....	58
7 Conclusion	58
Appendix A	59
Appendix B	61

List of Figures

Figure 1 Groupama Stadium Demonstrator General Map	8
Figure 2 Groupama Stadium area – Land Plots	12
Figure 3 Groupama Stadium Demonstrator Future Developments Map.....	13
Figure 4 Map with Bus stops	14
Figure 5 Groupama Stadium Demonstrator Vehicles Depot	15
Figure 6 Route to depot Map	16
Figure 7 Belle-Idée Demonstrator GNSS base Antenna Placement	17
Figure 8 Groupama Stadium Demonstrator On Demand Operations.....	18
Figure 9 Safety driver app screenshot	26
Figure 10 Groupama Stadium Phase 2.....	46
Figure 11 P108 certification	50
Figure 12 P104 certification	51
Figure 13 Tramway crossroad	52
Figure 14: Vehicle covering colors	55
Figure 15: Vehicle covering EU Logo French	55
Figure 16: Vehicle covering EU Logo English.....	56

List of Tables

Table1 Keolis Lyon demonstrator site	5
Table 2 Site Information.....	9
Table 3 Lands plots	9
Table 4 Bus stop naming	14
Table 5 Operation reports	21
Table 6 Post COVID operation report	23
Table 7 Trial tests report	31
Table 8 Operation report	43
Table 9 Vehicles – Operator Fleet	53
Table 10 Autonomous shuttle project Staff	57
Table 11: Planning.....	58

Acronyms

ADS	Automated Driving Systems
AI	Artificial Intelligence
AM	Autonomous Mobility
API	Application Protocol Interface
AV	Autonomous Vehicle
BM	Bestmile
BMM	Business Modelling Manager
CAV	Connected and Autonomous Vehicles
CB	Consortium Body
CERN	European Organization for Nuclear Research
D7.1	Deliverable 7.1
DC	Demonstration Coordinator
DI	The department of infrastructure (Swiss Canton of Geneva)
DMP	Data Management Plan
DSES	Department of Security and Economy - Traffic Police (Swiss Canton of Geneva)
EAB	External Advisory Board
EC	European Commission
EM	Exploitation Manager
EU	European Union
F2F	Face to face meeting
FEDRO	(Swiss) Federal Roads Office
FOT	(Swiss) Federal Office of Transport
GDPR	General Data Protection Regulation
GIMS	Geneva International Motor Show
GNSS	Global Navigation Satellite System
HARA	Hazard Analysis and Risk Assessment
IPR	Intellectual Property Rights
IT	Information Technology
ITU	International Telecommunications Union
LA	Leading Author
MEM	Monitoring and Evaluation Manager

MT	MobileThinking
OCT	General Transport Directorate of the Canton of Geneva
ODD	Operational Domain Design
OEDR	Object And Event Detection And Response
OFCOM	(Swiss) Federal Office of Communications
PC	Project Coordinator
PEB	Project Executive Board
PGA	Project General Assembly
PRM	Persons with Reduced Mobility
PSA	Group PSA (PSA Peugeot Citroën)
PTO	Public Transportation Operator
PTO	Public Transport Operator
PTS	Public Transportation Services
QRM	Quality and Risk Manager
QRMB	Quality and Risk Management Board
RN	Risk Number
SA	Scientific Advisor
SAE Level	Society of Automotive Engineers Level (Vehicle Autonomy Level)
SAN	(Swiss) Cantonal Vehicle Service
SDK	Software Development Kit
SLA	Sales Lentz Autocars
SMB	Site Management Board
SoA	State of the Art
SOTIF	Safety Of The Intended Functionality
SWOT	Strengths, Weaknesses, Opportunities, and Threats.
T7.1	Task 7.1
TM	Technical Manager
TPG	Transport Publics Genevois
UITP	Union Internationale des Transports Publics (International Transport Union)
WP	Work Package
WPL	Work Package Leader

Executive Summary



1 Introduction

AVENUE aims to design and carry out full-scale demonstrations of urban transport automation by deploying, for the first time worldwide, fleets of Automated minibuses in low to medium demand areas of 4 European demonstrator cities (Geneva, Lyon, Copenhagen and Luxembourg) and 2 to 3 replicator cities. The AVENUE vision for future public transport in urban and suburban areas, is that Automated vehicles will ensure safe, rapid, economic, sustainable and personalised transport of passengers. AVENUE introduces disruptive public transportation paradigms on the basis of on-demand, door-to-door services, aiming to set up a new model of public transportation, by revisiting the offered public transportation services, and aiming to suppress prescheduled fixed bus itineraries.

Vehicle services that substantially enhance the passenger experience as well as the overall quality and value of the service will be introduced, also targeting elderly people, people with disabilities and vulnerable users. Road behaviour, security of the Automated vehicles and passengers' safety are central points of the AVENUE project.

At the end of the AVENUE project four-year period the mission is to have demonstrated that Automated vehicles will become the future solution for public transport. The AVENUE project will demonstrate the economic, environmental and social potential of Automated vehicles for both companies and public commuters while assessing the vehicle road behaviour safety.

1.1 On-demand Mobility

Public transportation is a key element of a region's economic development and the quality of life of its citizens.

Governments around the world are defining strategies for the development of efficient public transport based on different criteria of importance to their regions, such as topography, citizens' needs, social and economic barriers, environmental concerns and historical development. However, new technologies, modes of transport and services are appearing, which seem very promising to the support of regional strategies for the development of public transport.

On-demand transport is a public transport service that only works when a reservation has been recorded and will be a relevant solution where the demand for transport is diffuse and regular transport is inefficient.

On-demand transport differs from other public transport services in that vehicles do not follow a fixed route and do not use a predefined timetable. Unlike taxis, on-demand public transport is usually also not individual. An operator or an automated system takes care of the booking, planning and organization.

It is recognized that the use and integration of on-demand Automated vehicles has the potential to significantly improve services and provide solutions to many of the problems encountered today in the development of sustainable and efficient public transport.



1.2 Fully Automated Vehicles

A self-driving car, referred in the AVENUE project as a **Fully Automated Vehicle (AV)**, also referred as Autonomous Vehicle, is a vehicle that is capable of sensing its environment and moving safely with no human input.

The terms *automated vehicles* and *autonomous vehicles* are often used together. The Regulation 2019/2144 of the European Parliament and of the Council of 27 November 2019 on type-approval requirements for motor vehicles defines "automated vehicle" and "fully automated vehicle" based on their autonomous capacity:

- An "automated vehicle" means a motor vehicle designed and constructed to move autonomously for certain periods of time without continuous driver supervision but in respect of which driver intervention is still expected or required
- "fully automated vehicle" means a motor vehicle that has been designed and constructed to move autonomously without any driver supervision

In AVENUE we operate **Fully Automated minibuses for public transport**, (previously referred as Autonomous shuttles, or Autonomous buses), and we refer to them as simply *Automated minibuses* or *the AVENUE minibuses*.

In relation to the SAE levels, the AVENUE project will operate SAE Level 4 vehicles.



SAE J3016™ LEVELS OF DRIVING AUTOMATION

	SAE LEVEL 0	SAE LEVEL 1	SAE LEVEL 2	SAE LEVEL 3	SAE LEVEL 4	SAE LEVEL 5
What does the human in the driver's seat have to do?	You are driving whenever these driver support features are engaged – even if your feet are off the pedals and you are not steering			You are not driving when these automated driving features are engaged – even if you are seated in “the driver's seat”		
	You must constantly supervise these support features; you must steer, brake or accelerate as needed to maintain safety			When the feature requests, you must drive	These automated driving features will not require you to take over driving	
	These are driver support features			These are automated driving features		
What do these features do?	These features are limited to providing warnings and momentary assistance	These features provide steering OR brake/acceleration support to the driver	These features provide steering AND brake/acceleration support to the driver	These features can drive the vehicle under limited conditions and will not operate unless all required conditions are met		This feature can drive the vehicle under all conditions
Example Features	<ul style="list-style-type: none">• automatic emergency braking• blind spot warning• lane departure warning	<ul style="list-style-type: none">• lane centering OR• adaptive cruise control	<ul style="list-style-type: none">• lane centering AND• adaptive cruise control at the same time	<ul style="list-style-type: none">• traffic jam chauffeur	<ul style="list-style-type: none">• local driverless taxi• pedals/steering wheel may or may not be installed	<ul style="list-style-type: none">• same as level 4, but feature can drive everywhere in all conditions

©2020 SAE International

1.2.1 Automated vehicle operation overview

We distinguish in AVENUE two levels of control of the AV: micro-navigation and macro-navigation. Micro navigation is fully integrated in the vehicle and implements the road behaviour of the vehicle, while macro-navigation is controlled by the operator running the vehicle and defines the destination and path of the vehicle, as defined the higher view of the overall fleet management.

For micro-navigation Automated Vehicles combine a variety of sensors to perceive their surroundings, such as 3D video, LIDAR, sonar, GNSS, odometry and other types sensors. Control software and systems, integrated in the vehicle, fusion and interpret the sensor information to identify the current position of the vehicle, detecting obstacles in the surround environment, and choosing the most appropriate reaction of the vehicle, ranging from stopping to bypassing the obstacle, reducing its speed, making a turn etc.

For the Macro-navigation, that is the destination to reach, the Automated Vehicle receives the information from either the in-vehicle operator (in the current configuration with a fixed path route), or from the remote control service via a dedicated 4/5G communication channel, for a fleet-managed operation. The fleet management system takes into account all available vehicles in the services area, the passenger request, the operator policies, the street conditions (closed streets) and send route and stop information to the vehicle (route to follow and destination to reach).

1.2.2 Automated vehicle capabilities in AVENUE

The Automated vehicles employed in AVENUE fully and automatically manage the above defined, micro-navigation and road behaviour, in an open street environment. The vehicles are Automatically capable to recognise obstacles (and identify some of them), identify moving and stationary objects, and Automatically decide to bypass them or wait behind them, based on the defined policies. For example with small changes in its route the AVENUE shuttle is able to bypass a parked car, while it will slow down and follow behind a slowly moving car. The AVENUE vehicles are able to handle different complex road situations, like entering and exiting round-about in the presence of other fast running cars, stop in zebra crossings, communicate with infrastructure via V2I interfaces (ex. red light control).

The shuttles used in the Avenue project must be able to evolve to a speed between 30 and 40 km/h. However this speed cannot be used in the project demonstrators at the time for several reasons, ranging from regulatory to safety. Under current regulations the maximum authorised speed is 25 or 30 Km/h (depending on the site). In the current demonstrators the speed does not exceed 23 Km/h, with an operational speed of 14 to 18 Km/h. Another, more important reason for limiting the vehicle speed is safety for passengers and pedestrians. Due to the fact that the current LIDAR has a range of 100m and the obstacle identification is done for objects no further than 40 meters, and considering that the vehicle must safely stop in case of an obstacle on the road (which will be "seen" at less than 40 meters distance) we cannot guarantee a safe braking if the speed is more than 25 Km/h. Note that technically the vehicle can make harsh break and stop with 40 meters in high speeds (40 -50 Km/h) but then the break would too harsh putting in risk the vehicle passengers. The project is working in finding an optimal point between passenger and pedestrian safety.

Due to legal requirements a **Safety Operator** must always be present in the vehicle, able to take control any moment. Additionally, at the control room, a **Supervisor** is present controlling the fleet operations. An **Intervention Team** is present in the deployment area ready to intervene in case of incident to any of the mini-busses.

1.3 Preamble

The **AVENUE project** is set up to offer on demand door-to-door solutions integrated within existing public transportation services, and evaluates the feasibility of operating autonomous shuttles with routes and schedules based on real-time passenger demand, instead of following fixed itineraries and pre-determined timetables.

AVENUE's objective is to showcase these customized transport solutions at demonstrator sites in Copenhagen, Geneva, Luxembourg and Lyon, and later duplicate them in several other European cities.

Work package **WP7** aims to organize, run and evaluate these large scale demonstrators of the autonomous vehicle services for public transport, targeting different user groups, and transport models. The goal is to validate a high quality, safe service, which will enhance acceptance and adoption of autonomous vehicles for public transport.

The purpose of task **T7.4** is to integrate autonomous vehicles into the existing public transport services. From day one of the project Keolis Lyon will promote the new services, the security of the vehicles and the efficiency of the system, which targets to increase the acceptance by citizens, public authorities and other actors through important information campaigns.

In deliverable **D7.5**, the main focus is on the organization, the running and the evaluation of the large scale demonstrators of the autonomous vehicle services for public transport in Décines, France.

2 Keolis Lyon test sites

Within the AVENUE framework, Keolis Lyon runs one test site:

- Line N1 : Groupama stadium site, city of Décines, Grand Lyon Métropole

	N1
Community	Décines
Funding	Keolis Lyon + SYTRAL + H2020
Start date project	01.06.2018
Start date trial	15.11.2019
Type of route	Fixed route (A \leftrightarrow B)
Distance	2.6 [km] way-back
Road	Open road
Type of traffic	Mixed
Speed limit	30 [km/h]

Roundabout	Yes (2)
Traffic lights	Yes (4)
Type of service	Traditional busline
Concession	Line
Number of bus stops	2
Type of bus stop	Fixed
Bus stop infrastructure	Yes
Number of vehicles	2
Timetable	Fixed
Operation hours	Monday - Saturday (6 days)
Timeframe weekdays	08:30 – 20:00
Timeframe weekend / holidays	Idem
Depot	Groupama Stadium Parking
Driverless service	No

Table1 Keolis Lyon demonstrator site

2.1 Partners

SYTRAL

SYTRAL (Syndicat Mixte des Transports pour le Rhône et l'Agglomération Lyonnaise) is the sole organising authority for public transport in Lyon and the Rhône. It coordinates the deployment of the project, and co-finances the project and the operation of the experiment.

KEOLIS LYON

KEOLIS LYON holds the public service delegation contract for the Lyon transport network TCL and will be the operator of these shuttles. As part of the AMO mission, KEOLIS will also assist SYTRAL in its orientations, validate the measures taken by SYTRAL, and ensure the coherence of the project in relation to the AVENUE project (European programme co-financing the project).

OLYMPIQUE LYONNAIS

- The OLYMPIQUE LYONNAIS (OL) is the owner of the Groupama Stadium, a major site in the conurbation, and is one of SYTRAL's partners in this project to :
- specify the conditions for the development of the Parc OL site;
- to accommodate the storage and reloading of shuttles.

Commenté [SDLDB1]: I would suggest to mention Navya as partner.

Commenté [QZ(L2R1): Obviously, the partnership seemed obvious to me because it was part of the H2020 consortium. But it is interesting to specify the other experiments that NAVYA is carrying out with the Keolis Group. Change made

KEOLIS

KEOLIS contributes the experience acquired during the various experiments carried out in the group and offers its subsidiary KEOLIS LYON the tools to structure the approach.

H2020 AVENUE

The Parc OL service project is funded by the H2020 AVENUE project, a European research project on the mobility of tomorrow. Details of this European project are available on their website <https://h2020-avenue.eu/>

**METROPOLE
DE LYON**

The METROPOLE DE LYON is carrying out and co-financing the project, managing the road network and traffic permits.

VILLE DE DECINES

The CITY OF DECINES hosts the experimentation, and accompanies its exploitation to coordinate the interventions of the Municipal Police, the town planning authorizations,...

NAVYA

NAVYA is the manufacturer of the shuttles, and Keolis' historical partner in the experimentation of autonomous vehicles. The close collaboration between NAVYA and Keolis has led to numerous experiments around the world

2.2 Objectives

The "AVENUE" project on the Groupama Stadium area foresees three main objectives:

1. Testing the integration of autonomous vehicles in dense traffic, with numerous interactions (pedestrians, bicycles, scooters, etc.)
2. Testing the communication capabilities between the autonomous vehicles and the connected infrastructure (V2X) with complex use cases (e.g. a roundabout with 45,000 vehicles/day)
3. To test an on-demand transport service over a large area that includes residences, shops and professional offices. This project, currently under development, will be implemented during period 3 of the H2020 Avenue programme.

2.3 Site description

SYTRAL and Keolis Lyon wish to offer an innovative public transport service to the Groupama Stadium, to support the economic development of the area near the Groupama Stadium. This service will be provided outside of stadium events (matches, concerts, etc.), during which the T3 tramway line will take over to meet the significant transport needs associated with the crowds.

Inaugurated in 2016, Groupama Stadium is the football stadium owned by Olympique Lyonnais, the leading professional football club in France. The construction of the Groupama Stadium is the central element of the OL City economic project, which aims to develop a district made up of various centres of attraction, such as rental offices, hotels and restaurants, a leisure centre, a medical centre and an analysis laboratory. The ambition of OL City is to attract 1,500,000 visitors per year by 2021.

The shuttle bus route will link the T3 Décines Grand Large tramway station to Groupama Stadium, reinforcing the existing 85 bus line. The entire route will be on roads open to general traffic. The route passes through a deprived neighbourhood where many incivilities are recorded by the police. The route also crosses several schools (high schools, colleges, technical high schools, religious schools). Thanks to this social, cultural and economic mix, it will be interesting to evaluate the integration of the shuttle in an unprotected environment.

The introduction of several autonomous shuttles will provide a solution for the last kilometre that will encourage the use of public transport.




Figure 1 Groupama Stadium Demonstrator General Map

2.3.1 Use cases

At the time of the inauguration on 15 November 2019, only the offices of Olympique Lyonnais were occupied and had daily activities.

In the months following the inauguration, the district saw the opening of a medical centre, a laboratory and a hotel.

These new centres of attraction generate movements in the district that did not exist before. Indeed, we expected a small flow of people throughout the day.

To meet this need, rather than increasing the service on bus line 85 (frequency = 30 minutes), the introduction of an autonomous shuttle service seemed appropriate.

2.3.2 Route (if fixed route)

Driving direction	Clock-wise
Route length	2.6 [km]


Speed limit all traffic	30 [km/h] area
Road	Peri-Urban open road

Table 2 Site Information

2.3.3 Land plots

Type	Name	From	To	Manager	Accuracy
Track	Service road for the Décines Grand Large bus station	Bus control area	Francisco Ferrer street	SYTRAL	Voie publique
Street	Francisco Ferrer	T3 junction	East gyratory of the Esplanade du Grand Large (RD317)	Métropole de Lyon	Voie publique
Street	Sully	East gyratory of the Esplanade du Grand Large (RD317)	Avenue Simone Veil	Métropole de Lyon	Voie publique
Avenue	Simone Veil	Sully street	Parc OL forecourt	Métropole de Lyon	Voie publique
Track	Access road Parking P7	Avenue Simone Veil	Storage car park Shuttles	Olympique Lyonnais	Voie privée

Table 3 Lands plots








Figure 2 Groupama Stadium area – Land Plots

2.3.4 Current public transport status

The service offered by the autonomous shuttles is a complement to the service already provided by bus line 85.

2.3.5 Future situation

From the beginning of the project, the implementation of a tramway line linking Décines Grand Large and the Parc OL was expected. Indeed, with the increase in traffic in the district, it would eventually be necessary to offer a Mass Transit mobility solution.

Keolis' objective being to accompany the development of the district, it was anticipated that the autonomous shuttle service would evolve with the arrival of the tramway (T7). This development will allow us to offer a Transport on Demand service for period 3 of the H2020 Avenue project.



Figure 3 Groupama Stadium Demonstrator Future Developments Map

2.3.6 Bus stops




Figure 4 Map with Bus stops

Bus stop 1.	Décines Grand large
Bus stop 2.	Parc OL (Groupama Stadium)

Table 4 Bus stop naming

2.3.7 Vehicle depot

The vehicles are stored in the P7 car park at Groupama Stadium. A room has been specifically set up to receive and recharge the autonomous shuttles.

This room is equipped with a 220V 32A power supply to allow for rapid recharging of the shuttle batteries (4h max recharge time vs. 8h for 220V 16A recharging).



Figure 5 Groupama Staidum Demonstrator Vehicles Depot

2.3.7.1.1 Route to vehicle depot




Figure 6 Route to depot Map

2.3.8 GNSS base antenna

The antenna will be placed on the highest building on site. It is important to test the interference with other radio waves beforehand.




Figure 7 Belle-Idée Demonstrator GNSS base Antenna Placement

Due to many difficulties in using the GNSS base, the GPS correction is now done via an NTRIP subscription

2.4 Operations

For the first phase of the experiment, here is the timetable for the line operated with two autonomous shuttles:




Figure 8 Groupama Stadium Demonstrator On Demand Operations

2.4.1 Reporting

This part concerns the period from 18 November 2019 to 14 March 2020, when the experiment was stopped due to the COVID-19 crisis. It seems appropriate to present the pre- and post-COVID period separately as they represent different realities. Indeed, since the end of the first confinement, the whole of the Lyon public transport network has only recovered about 70% of its use:

Monitoring of the experiment:


- 4,000 passengers
- 6,400 km
- 1.13 passengers/journey made

Awareness among CT users (650 people from the panel –link with T6.2 on social impact):

- 46% are aware of the experiments in Lyon
- 55% have a favorable opinion of autonomous vehicles
- 1/3 would be ready to give up their car if a TAD service with autonomous vehicles was proposed

Rate of completion of the service:

- 85% (theoretical km - km to be achieved by a shuttle when it is out of service and km to be achieved during operational stops caused by external reasons).
- 65% if all theoretical km are kept
- Equipment reliability problem and known cause :
 - Prototype" vehicle
 - (1800km of untested operation + Transpolis tests where the limits of the shuttles were tested).



Month	P108		P104	
	% AUTO	Average Speed (km/h)	% AUTO	Average Speed (km/h)
nov-2019 (à partir du 15/11)	93%	9,6	95%	9,7
déc-19	91%	9,7	92%	9,8
janv-20	88%	9,9	89%	10
févr-20	85%	10,1	87%	10,1
mars-20	75%	8,9	93%	10,1




Table 5 Operation reports

The distribution by time slot shows that the use of the services is consistent with the morning and evening peak hours. At the time of the experiment, only the offices of the Olympique Lyonnais and the regional medical analysis laboratory were open, in both cases only receiving employees.

On graph N°1, the mont Out of order in grey colour indicate that only one of the two shuttles was available due to technical malfunctions, penalizing the number of potential passengers.

2.4.2 COVID Crisis impact

As of 14 March 2020, the operation of the experiment was forced to stop due to the containment imposed by the French government. Although public transport was considered to be one of the vital activities for the country, and should continue to operate despite the lockdown, certain safety rules had to be respected. Among these rules, a distance of one meter between each person had to be respected in public transport. However, in view of the size of the autonomous vehicles, Keolis Lyon considered that it was preferable not to continue this activity while this rule was in force. The health of the Safety Driver inside the vehicle could not be ensured in the same way as in the rest of the TCL network vehicles.

From June onwards, the restrictions linked to the COVID-19 crisis were reduced, and the public transport network gradually returned to an almost normal level (80% of the theoretical offer). Nevertheless, Lyon was one of the cities most affected by the first phase of COVID-19, and Keolis Lyon had to face new difficulties related to the management of the staff. Indeed, between the contact cases, the employees considered as fragile persons, and the positive cases, a lack of employees was noted. In addition, French law requires companies to give employees leave during the summer period, further reducing the number of available employees. For all these reasons, the resumption of the operation of the autonomous shuttles could not be carried out before September 2020 (preceded by a two-week tests period, necessary to repair certain malfunctions observed before the health crisis).


D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

The following graph shows the total km travelled by the two shuttles compared to the theoretical km. Two different values of theoretical km are present. They represent the theoretical km to be achieved depending on the presence of one or two shuttles (107km for two shuttles, 40km with one shuttle).

Monitoring of the experiment:

- 1,639 passengers
- 4,750 km
- 0.3 passengers/journey made

The graph below shows the total km travelled by the two shuttles compared to the theoretical km. Two different values of theoretical km are present. They represent the theoretical km to be achieved depending on the presence of one or two shuttles (107km for two shuttles, 40km with one shuttle).



MOIS	P104		P108	
	% AUTO	Average speed (km/h)	% AUTO	Average speed (km/h)
September 2020	85%	3.6	91%	10.8
October 2020	90%	10.7	77%	14.4
November 2020	75%	14.4	85%	14.4

December 2020	78%	14.5	54%	-
---------------	-----	------	-----	---

Table 6 Post COVID operation report

2.4.3 Interruption of the experiment

Various contextual elements led to the temporary interruption of the experimentation:


- The health crisis having caused a sharp loss in the financial results of the TCL network, the mobility organising authority (SYTRAL) sought to make savings where possible. In the financial package that was put together for this experiment, SYTRAL bore the entire operating costs (not subsidized by the H2020 Avenue programmer during periods 1 and 2, apart from the test runs). The interruption of the experiment therefore allowed savings to be made on operating costs,
- On 31 January, the T7 tramway line was inaugurated, offering, among other things, a service between the Décines Grand Large and Groupama Stadium stations. This route was previously operated by autonomous shuttles. The service of these two modes of transport had become redundant, and the shuttle, with its poor performance, was losing its interest in terms of the service offered to customers,
- The evolution of the desired service, integrating new routes and a transport-on-demand service, requires numerous parameterizations. The interruption of the service allows for more flexibility in carrying out all these settings. All the details of this new service are given in the rest of the document.

2.4.3.1 Safety Operator


A daily report is automatically sent to Keolis Lyon mailing list. This daily report is based on information's that operators inside AVs put on a dedicate application. Each AVs include 2 digital tablets:

Operator's application screenshots:

Homepage:



Every operator has a personal login and password:



The login form is titled 'Connexion' and is part of the Keolis Lyon SYTRAL system. It contains the following fields and elements:

- Form title: **Connexion**
- Fields:
 - Nom *
 - Num. agent *
 - Mot de passe *
- Link: [Mot de passe oublié ?](#)
- Button: **VALIDER**
- Footer: * Champs obligatoires

Browsing:

- Frequentation counting
- Capture incident
- See incident




The menu screen is titled 'Menu' and is part of the Keolis Lyon SYTRAL system. It displays the following content:

- Form title: **Menu**
- Section: **NAVETTES PARC OL**
- Buttons:
 - COMPTAGE DES VOYAGES
 - SAISIE DES INCIDENTS
 - LISTE DES INCIDENTS
 - DÉCONNEXION
- Footer: Une création Keolis Lyon DPSI

D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

Frequentation counting:



Capture incident:




Figure 9 Safety driver app screenshot

Requested information's:

- AVs number :
 - P104
 - P108
- Destination :

Pull-down menu



D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

- Décines – Grand Large
- Parc OL

Pull-down menu

- Place of the incident :

- Reversal area Décines – Grand Large
- Bus lane Décines – Grand Large
- Crossroad bus lane – Ferrer street
- Ferrer street
- Roundabout Décines Esplanade
- Sully street
- Crossroad Sully street – Simone Veil Avenue
- Simone Veil Avenue
- Crossroad Simone Veil Avenue – Groupama Stadium Parking
- Reversal area Groupama Stadium
- Groupama stadium parking

Pull-down menu

Comments:

- Free

- See incident :




Allow to search incidents day per day

2.4.3.2 Authorities

The public service delegation contract between SYTRAL and Keolis Lyon precise that Keolis has to send monthly, quarterly and annually, a reporting of the project. In the first step of the project, we will only use available information's, but in a second time, NAVYA will have to increase his reporting system.

an example of reporting is provided in Annex 1 of this document

Here are some examples of the graphics provided in these reports






Figure 10: Groupama Stadium operations reporting

2.4.4 Deployment

The work of setting up the shuttles by NAVYA was officially validated on 16/09/2019. As of this date, Keolis Lyon considered that all the settings were satisfactory, and allowed the two autonomous shuttles to be operated in complete safety.

In order to ensure the overall smooth running, and also to meet the regulatory obligations imposed on the experimentation of autonomous vehicles in France, a test run was conducted from 17/09/2019 to 14/11/2019.

During this period, no events were observed that could call into question the safety of the major experiment. On the other hand, the first technical malfunctions were observed and were not remedied by NAVYA:

- Blockage of the steering system causing the temporary shutdown of the P104 shuttle
- Daily loss of the GNSS signal causing the temporary shutdown of both autonomous shuttles

Date	total distance (km) P104 + P108	rate of service delivery	number of trips (target 72/day)	energy consumption kW/h	Disruption
17/09/2019	12	11%	8	0	0
18/09/2019	40	38%	27	15	0

D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

19/09/2019	42	40%	29	13	0
20/09/2019	52	49%	35	15	0
21/09/2019	63	59%	43	18	7
22/09/2019					
23/09/2019	77	72%	52	15	11
24/09/2019	0	0%	0	0	0
25/09/2019	39	37%	26	8	0
26/09/2019	66	62%	44	16	0
27/09/2019	113	106%	76	22	0
28/09/2019	0	0%	0	0	0
29/09/2019					
30/09/2019	0	0%	0	0	0
01/10/2019	77	72%	52	27	8
02/10/2019	74	69%	50	10	7
03/10/2019	39	37%	27	9	0
04/10/2019	36	33%	24	10	0
05/10/2019	50	47%	34	5	1
06/10/2019					
07/10/2019	95	89%	64	10	1
08/10/2019	67	63%	45	17	0
09/10/2019	32	30%	22	7	0
10/10/2019	25	24%	17	0	0
11/10/2019	53	50%	36	7	1
12/10/2019	0	0%	0	0	0
13/10/2019					
14/10/2019	0	0%	0	0	0
15/10/2019	24	22%	16	0	0
16/10/2019	26	24%	18	7	1
17/10/2019	29	27%	20	0	1
18/10/2019	36	34%	24	3	0
19/10/2019	0	0%	0	0	0

20/10/2019					
21/10/2019	30	28%	20	0	0
22/10/2019	34	32%	23	3	1
23/10/2019	22	21%	15	0	0
24/10/2019	28	27%	19	0	0
25/10/2019	27	25%	18	0	0
26/10/2019	0	0%	0	0	0
27/10/2019					
28/10/2019	25	23%	17	0	0
29/10/2019	37	35%	25	16	6
30/10/2019	23	22%	16	0	0
31/10/2019	35	33%	24	0	2
01/11/2019	0	0%	0	0	0
02/11/2019	31	29%	21	0	0
03/11/2019				0	
04/11/2019	37	35%	25	12	4
05/11/2019	39	36%	26	6	1
06/11/2019	13	12%	9	1	2
07/11/2019	63	59%	42	22	2
08/11/2019	30	28%	20	6	1
09/11/2019	68	63%	46	6	1
10/11/2019				0	
11/11/2019	0	0%	0	0	0
12/11/2019	57	54%	39	8	0
13/11/2019	14	13%	10	4	0
14/11/2019	0	0%	0	0	0
15/11/2019	49	46%	33	0	0
16/11/2019	43	41%	29	15	1

Table 7 Trial tests report

At the same time as this test run, Keolis Lyon officially applied to SYTRAL, the organising authority for mobility in the Lyon metropolitan area, to request authorisation to launch operations to the public. The official request was granted.

2.4.5 Evaluation

In a normal situation, a public transport operator is autonomous to manage the malfunctioning of its rolling stock. Maintenance teams are trained and available to ensure that the vehicles are in good working order, and the bus, metro and tram fleets are made up of reserve vehicles that can be used whenever necessary. Thus, the service can be operated under any circumstances.

In the case of autonomous shuttles, the situation is more complex. Indeed, Keolis Lyon only has two autonomous shuttles for its OL Park experiment. The maintenance operators are not trained to intervene on the shuttles in the event of a hardware malfunction. No access to the software is authorized by NAVYA. In this context, it is NAVYA's capacity and responsiveness that allows Keolis Lyon to put an inoperative shuttle back into operation.

2.4.5.1 General malfunctions

18/11/2019: Steering rack blockage P104 - 2h interruption of operations on P104

19/11/2019: P104 stopped for 1 hour to extract logs

22/11/2019: P104 immobilized for the whole afternoon due to door closing problems.

23/11/2019: Operation stop at 12:00 (Groupama Stadium match)

27/11/2019: Problems with the doors

28/11/2019: Operation stop P104 due to problems with the doors

30/11/2019: Operation stop at 12h00 (Groupama Stadium match). P104 OUT OF ORDER

02/12/2019: P104 OUT OF ORDER

03/12/2019: Operational stop at 12h00 (Groupama Stadium match). P104 OUT OF ORDER

04/12/2019: P104 OUT OF ORDER

05/12/2019: No operation due to strike. P104 OUT OF ORDER

06/12/2019: No operation due to demonstration in the neighbourhood. P104 OUT OF ORDER

07/12/2019: P104 OUT OF ORDER

09/12/2019: NAVYA intervention on P104 and P108.

10/12/2019: Shutdown due to demonstration in the neighbourhood / No operation in the afternoon - OL match

18/12/2019: Operation stop at 12:00 (Groupama Stadium match)

23/12/2019: Operation stop P104 : return to NAVYA factory

24/12/2019: Operation stop P104 : return to NAVYA factory

25/12/2019: Shutdown P104 : return to NAVYA factory

26/12/2019: Operation stop P104 : return to NAVYA factory

27/12/2019: Operation stop P104 : return to NAVYA factory

28/12/2019: Operation stop P104 : return to NAVYA factory

30/12/2019: Operation stop P104 : return to NAVYA factory
31/12/2019: Shutdown P104 : return to NAVYA plant
06/01/2020: Operation stop due to fog
08/01/2020: Operation stop at 12:00 (Groupama Stadium match)
21/01/2020: Operation stop at 12:00 (Groupama Stadium match)
28/01/2020: Operational stop at 12:00 (Groupama Stadium match)
05/02/2020: OL match: End of service at 12:00
07/02/2020: Maintenance work P104/P108
08/02/2020: Operational stop P108 : Lidar calibration to be carried out
10/02/2020: Operational stop P108: Lidar calibration to be carried out
11/02/2020: Operation stop P108 : Lidars calibration to be done
12/02/2020: OL match: End of service at 12:00 / Operation stop P108: Lidar calibration to be carried out
13/02/2020: Operation stop P108 : Lidars calibration to be done
14/02/2020: Operation stop P108: Lidar calibration to be carried out
15/02/2020: Shutdown P108 : Lidars calibration to be done
17/02/2020: Operation stop P108 : Lidars calibration to be done
22/02/2020: Match OL: End of service at 12:00
26/02/2020: OL match: End of service at 12 noon
29/02/2020: Reduced service due to weather conditions
02/03/2020: Operational stop P104: return to NAVYA factory
03/03/2020: Operational stop P104: return to NAVYA factory / renewal of GNSS base SIM card
04/03/2020: Operational stop P104 : return to NAVYA factory / OL match : end of service at 12:00
05/03/2020: Operational stop P104 : return to NAVYA factory / reduced service due to weather conditions
06/03/2020: Operation stop P104 : return to NAVYA factory / Isolation Log P108 (30mn stop)
07/03/2020: Shutdown P104: return to NAVYA plant
09/03/2020: Operational stop P104 : return to NAVYA factory
10/03/2020: Operation stop. Closure of Avenue Simone Veil due to dismantling of cranes on the leisure center site
11/03/2020: Operation stop. Avenue Simone Veil closed due to dismantling of cranes at the leisure centre site
12/03/2020: Return to the site P104: Test run
13/03/2020: Operation stop P104: Lidar calibration to be carried out
14/03/2020: Shutdown P104: Lidar calibration to be carried out
14/09/2020: P104 OUT OF ORDER due to lidar defect

15/09/2020: P104 OUT OF ORDER due to lidar defect
16/09/2020: P104 OUT OF ORDER due to lidar defect
17/09/2020: P104 OUT OF ORDER due to lidar defect
18/09/2020: P104 OUT OF ORDER due to lidar fault / Operator application malfunction. Passenger counting not available
21/09/2020: Failure of the Metropolitan Connected Infrastructure: Shutdown / P104 out of service due to a lidar fault
22/09/2020: Connected infrastructure failure Metropole : Operation stop / P104 out of service due to lidar fault
23/09/2020: Connected infrastructure failure Metropole: Operation stop / P104 out of service due to lidar fault
24/09/2020: P104 OUT OF ORDER due to a lidar fault
25/09/2020: P104 OUT OF ORDER due to a lidar fault
28/09/2020: P104 OUT OF ORDER due to lidar defect
29/09/2020: P104 OUT OF ORDER due to lidar defect
30/09/2020: P104 OUT OF ORDER due to lidar fault
01/10/2020 Operation cancelled due to a municipal by-law preventing passage along Simone Veil Avenue
05/10/2020: P104 out of service due to lidar fault
06/10/2020: P104 out of service due to lidar fault
08/10/2020: P108 door closure problem
09/10/2020: P108 door closure problem
12/10/2020: 1 shuttle available due to training of new operators
13/10/2020: 1 shuttle available due to training of new operators
14/10/2020: Shuttles unavailable due to new operator training
15/10/2020: 1 shuttle available due to training of new operators
24/10/2020: Malfunction closing of P108 doors
29/10/2020: Service stop due to works on Avenue Simone Veil
30/10/2020: Service stop until 1pm due to works on Avenue Simone Veil
16/11/2020: Appearance of problems with closing the doors
18/11/2020: Appearance of problems at door closure (increase in frequency of occurrence of the problem)
30/11/2020: P108 service shutdown due to door closure problem
01/12/2020: Loss of GNSS
09/12/2020: V2X malfunction on the roundabout. Cause: Roadside Unit
14/12/2020: One shuttle (P108) to NAVYA factory for R10/R100 electrical compliance.

D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

15/12/2020: A shuttle (P108) at the NAVYA factory for R10/R100 electrical compliance.

16/12/2020: A shuttle (P108) to the NAVYA factory for electrical compliance R10/R100.

17/12/2020: A shuttle (P108) at the NAVYA factory for electrical compliance R10/R100.

18/12/2020: A shuttle (P108) at the NAVYA factory for electrical compliance R10/R100.

19/12/2020: A shuttle (P108) at the NAVYA factory for R10/R100 electrical compliance.

21/12/2020: No operation during school holidays

22/12/2020: No operation during school holidays

23/12/2020: No operation during school holidays

24/12/2020: No operation during school holidays

25/12/2020: No operation during school holidays

26/12/2020: No operation during school holidays

28/12/2020: No operation during school holidays

29/12/2020: No operation during school holidays

30/12/2020: No operation during school holidays

31/12/2020: No operation during school holidays

01/01/2021: No operation during school holidays

02/01/2021: No operation during school holidays

04/01/2021: One shuttle (P108) at NAVYA factory for electrical compliance R10/R100.

05/01/2021: A shuttle (P108) at the NAVYA factory for electrical compliance R10/R100.

06/01/2021: A shuttle (P108) at the NAVYA factory for electrical compliance R10/R100.

07/01/2021: A shuttle (P108) at the NAVYA factory for electrical compliance R10/R100.

08/01/2021: Error caused by NAVYA supervision which caused the shuttle to stop in the middle of the track. A shuttle (P108) to the NAVYA factory for R10/R100 electrical compliance.

09/01/2021: A shuttle (P108) at the NAVYA factory for R10/R100 electrical compliance.

11/01/2021: A shuttle (P108) at the NAVYA factory for electrical compliance R10/R100.

12/01/2021: A shuttle (P108) at the NAVYA factory for R10/R100 electrical upgrading.

13/01/2021: A shuttle (P108) at the NAVYA factory for R10/R100 electrical upgrading.

14/01/2021: A shuttle (P108) at the NAVYA factory for R10/R100 electrical compliance.

18/01/2021: Operation cancelled. Path resumption necessary following the new calibration of the lidars which caused too sensitive detections on the right of the shuttle

19/01/2021: Operation cancelled. Resumption of the necessary path following the new calibration of the lidars which caused too sensitive detections on the right of the shuttle

D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

19/01/2021: Operation cancelled. Resumption of the path necessary following the new calibration of the lidars which caused too sensitive detections on the right of the shuttle

20/01/2021: Operation cancelled. Resumption of the necessary path following the new calibration of the lidars which caused too sensitive detections on the right of the shuttle

21/01/2021: Operation difficult due to heavy rain. One shuttle (P104) to NAVYA factory for R10/R100 electrical compliance.

22/01/2021: A shuttle (P104) at the NAVYA factory for R10/R100 electrical compliance.

23/01/2021: No passenger count due to a bug in the operators' application. One shuttle (P104) to NAVYA factory for R10/R100 electrical compliance.

25/01/2021: Operation cancelled due to works on Avenue Simone Veil

26/01/2021: Operation cancelled due to works on Avenue Simone Veil

27/01/2021: Operation cancelled. Blank run due to a software upgrade.

28/01/2021: A shuttle (P104) at the NAVYA factory for electrical compliance R10/R100.

29/01/2021: A shuttle (P104) at the NAVYA factory for R10/R100 electrical compliance.

2.4.5.2 Communication with the infrastructure

Three traffic light junctions operate with communication between the shuttles and the infrastructure (V2X). The normal operation of these communications allows the shuttles to send their position to the traffic light controllers, who send the necessary information to the shuttles so that they understand the status of the traffic light. The shuttles can then know whether or not it is safe to enter the intersection.

There are two modes of settings:

Passive operation: The lights are not modified when the shuttles approach. The shuttles adapt their behaviour to the colour of the light.

Active operation: The controller changes the traffic light cycle to facilitate the insertion of the shuttles into the intersection.

2.4.5.2.1 Normal operation

Junction 1: Décines Grand Large bus lane crossing, Rue Francesco Ferrer






Figure 20: Road geometry and traffic light plan

Junction 2: Roundabout Rue Francesco Ferrer – Rue Sully



OUVERTURE/FERMETURE LIGNES SUR CONDITIONS




Figure 21: Road geometry and traffic light plan

Junction 3: Rue Sully – Avenue Simone Veil





Figure 22: Road geometry and traffic light plan

Junction 4: Avenue Simone – Parking Lane Groupama Stadium




Figure 23: Road geometry and traffic light plan

2.4.5.2.2 Malfunctions encountered

In the early stages of the deployment, NAVYA encountered numerous difficulties in setting up the V2X functionalities. The project schedule had to be rearranged following several problems encountered, which prevented the vehicle - infrastructure communication from working. The functional problems observed were the following:

- No communication between the infrastructure and the autonomous shuttles
- The autonomous shuttles send messages to the traffic light controllers, which modify the status of the traffic lights. However, the shuttle receives messages from the traffic light controller, indicating the status of the traffic light, but is unable to transform this information into a dynamic order to insert itself into the crossroad.

After many hours of parameterization, NAVYA was able to get all the junctions working normally. A full day of testing of the intersections was organized with all the stakeholders (Metropole de Lyon, Fareco, the infrastructure supplier, SEMERU, the traffic light controller maintainer). At the end of this test day, the proper functioning of the autonomous shuttles at the crossroads had been validated by all the stakeholders.

Nevertheless, some points for improvement were noted. The main point of observation was that NAVYA was not able to create different operations for each intersection. In the V2X frames (ITS messages sent by G5 protocols), each possible traffic light state corresponds to a code, which must then be transcribed into DIASER code to be understood by the traffic light controller. A sample of these codes is given in the table below

Mode carrefour / Etat ligne de feux	Valeur textuelle SPAT	Valeur numérique SPAT
Extinction	«dark»	1
Clignotant	«caution-Conflicting-Traffic»	9
Tricolore / Fermé	«stop-And-Remain»	3
Tricolore / Ouvert	«protected-Movement-Allowed»	6
Tricolore / Jaune	«protected-clearance»	8
Tricolore / Ouvert (jaune cligno bas)	«permissive-Movement-Allowed»	5
Tricolore / Jaune (suite jaune cligno bas)	«permissive-clearance»	7

(les 2 derniers cas correspondent aux lignes dites J-J-R avec un jaune clignotant en bas, au lieu du vert fixe des lignes tricolores V-J-R)

Défaut de communication Diaser	«unavailable»	0
--------------------------------	---------------	---

Liste valeurs numériques à ajuster les lignes du tableau état des lignes de feux (par lecture ressources multiples):

Mode carrefour / Etat ligne de feux	Valeur ressource numérique DIASER
Tricolore / Fermé	0
Tricolore / Ouvert	1
Clignotant	2
Extinction	4

The point of improvement that was noted would be to be able to have a different behaviour of the shuttle at each intersection when it receives the same message. For example, on a roundabout equipped with traffic lights, a flashing orange signal can be interpreted as a possibility to insert oneself since a left priority based on the detection of an object by the shuttle is also set.

On the other hand, on a left-turn junction (example junction 3), a flashing orange signal must be interpreted as a shuttle stop because the cars arriving in front also have a flashing orange signal. In these cases, the shuttle's diversion capacity is insufficient, and it must stop in case of an orange signal.

This was reported to NAVYA, but the operation has not been changed to date. We have therefore considered, for greater safety, that the flashing orange signal should be interpreted as a stop on the entire route.

Commenté [SDLD3]: I would suggest you mention : "but the operation has not been changed to date since it is not considered the nominal life situation. For the time being, the shuttle will stop and wait for a human intervention to confirm the handling of the intersection."

Commenté [QZ(L4R3): This is not the setting today. If the signal is amber, the shuttle does not ask for the operator's approval. The crossing of the crossroads must be done entirely manually.

2.4.5.3 Operations related

Month	Year	Operated hours	Km	Average speed	% manual mode
November	2019	223,00 h	1 244 Km	9,60 Km/h	26.05%
December	2019	232,00 h	1 301 Km	9,80 Km/h	26.03%
January	2020	329,00 h	1 906 Km	9,90 Km/h	22.23%
February	2020	291,00 h	1 717 Km	10,10 Km/h	24.09%
March	2020	93,00 h	486 Km	10,00 Km/h	41.44%
September	2020	70,50 h	354 Km	9,20 Km/h	28.23%
October	2020	263,00 h	1 474 Km	9,70 Km/h	38.27%
November	2020	335,00 h	2 039 Km	10,20 Km/h	32.17%

December	2020	105,90 h	501 Km	9,90 Km/h	43.31%
January	2021	128,20 h	620 Km	9,80 Km/h	43.79%

Table 8 Operation report



The % manual mode is indicative of the gap between the current level of technology, and the level needed to consider the withdrawal of the operator (beyond the other technical and safety aspects).

In terms of reliability, over the whole period 2, the overall rate of achievement of the theoretical service is 46%. At least one of the two shuttles was not available for 70 operating days out of a total of 201 operating days, i.e. an availability rate of approximately 65%. In comparison, for the rest of the public transport modes, the rate of completion of the theoretical service is over 99%.

2.4.5.4 Infrastructure related


All the roads used by the autonomous shuttles have been reduced to 30 km/h in order to avoid excessive speed differences between the shuttles (maximum speed 20km/h) and the rest of the traffic.

In addition, in order to warn road users of the presence of an autonomous shuttle, signs have been erected throughout the area to warn of the presence of autonomous shuttles.



D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

Dividers have also been placed to avoid dangerous overtaking by other vehicles, and traffic light junctions have been installed specifically for this experiment.



2.4.5.5 Safety operator related

The safety drivers all hold a D licence, which is required for public transport in France, and have received certification training to be autonomous vehicle operators.

All the safety drivers continue to drive buses in parallel with the operation of autonomous shuttles. This is a managerial choice that does not isolate the safety drivers from the rest of the Keolis Lyon driver teams.

2.4.5.6 Covid-19 related

The rules imposed in France to combat COVID-19 have forced a halt to autonomous vehicles. It was not possible to respect the safety distances inside these vehicles for passengers.

For the protection of our employees, Keolis Lyon has put in place a series of measures in the buses, such as the installation of driving cabs with no possible contact with passengers. It was not possible to implement the same measures in the autonomous shuttles, and Keolis Lyon did not want to expose the safety drivers more than the bus drivers.

The autonomous shuttle experimentation was therefore interrupted on 14 March.

When the measures were relaxed in France, Keolis Lyon encountered other difficulties in managing its staff. These measures came at the beginning of the summer, a period during which employees are obliged to take at least two weeks' holiday (labour code), resulting in a reduction in the number of staff available. In addition, a large number of employees were affected by COVID-19 (positive or contact cases), resulting in a large number of driver absences. All the employees whose health was considered fragile also kept a break from work.

Under these conditions, Keolis was forced to define priorities and to give priority to "normal" operation of the public transport network.

Numerous malfunctions had been noted, and were being resolved before the shuttle buses were stopped. The shuttles were to be restored by NAVYA during the summer of 2020, to allow the Keolis teams to run a dry run during the last two weeks of August. Unfortunately, NAVYA did not start work on the shuttles until the last week of August, thus delaying the resumption of the experiment.

The experiment was able to resume on 14 September 2020.

2.4.6 Recommendations

Keolis, through its participation in numerous events concerning autonomous vehicles, hears many opinions on what should be the future of autonomous vehicles in public transport. In particular, different schools of thought are waiting for new functionalities that should allow autonomous vehicles to fit perfectly into any situation we encounter on the open road. One of the first remarks we can hear on this subject is the need to have a speed equivalent to that which we can have on private cars.

In view of the various experiments conducted by the Keolis group, we believe that manufacturers of autonomous shuttles for public transport should focus on a few basic functionalities, and especially on the ability to remove the Safety Driver from the vehicle.

It is indeed essential to be able to carry out experiments without Safety Driver on board, because without this possibility, the interest of autonomous vehicles is null. Indeed, the business model of this new mode of transport lies in its ability to save on the costs of drivers' salaries.

Even with the capacities of autonomous shuttles remaining relatively limited, but without Safety Driver on board, public transport operators will have the possibility to find particular areas in which the service will make sense. This means that the first generation of autonomous shuttles will not be able to be deployed in every location, and will require PTO's to do some analysis beforehand to ensure the suitability of the location for the autonomous shuttles.

From this point of view, we consider that with the following characteristics (in addition to those already existing), autonomous shuttles will make it possible to provide interesting services for the population:

- Speed 30-40km/h
- Ability to overtake fixed obstacles (autonomously or on request from the remote supervisor),
- Improvement of the reliability of the equipment, and its availability (from a marketing point of view, we consider that a means of public transport must be available at more than 95% if we want to retain new customers who are currently using cars),
- Counting of passengers on board
- Improvement of braking behaviour

This list only focuses on the dynamic aspects of the vehicle.

2.4.7 Future development

With the opening of the T3 tramway in January 2021, the service then offered by the autonomous shuttles was redundant, which led to the decision to discontinue this service.

From now on, Keolis Lyon is focused on the second phase of this experiment, which should lead to the proposal of a new transport-on-demand service focused on the different new flow generators in the Groupama Stadium area.

The new mapping will allow the following service to be carried out on demand, according to the booking procedures defined by the Bestmile/Mobile Thinking application



Figure 10 Groupama Stadium Phase 2

This distribution was proposed following work carried out by Keolis Lyon's marketing department, studying the potential of this new service

A first service for OL Vallée employees that has found its clientele:

- 500 OL Vallée employees in 2019/2020,
- In a non-COVID logic, 1000 theoretical trips, reduced to 800 considering 80% of presence on site (sick, travel, holidays, etc.)
- N1 market share = 6.25%

For this second phase, the new generators could develop a discovery use of autonomous vehicles. On NAVLY, an equivalent use would generate an average of 100 trips/day in 2019, and 180 trips on Saturdays.

The T3 Décines-Grand Large connection still has potential:

- The boarding of passengers from Part Dieu descent from Décines Grand Large (1983 passengers/day on weekdays, including 1762 without connection)
- The boarding of passengers from Meyzieu ZI down to Décines Grand Large (438 passengers/day on weekdays, including 373 without connection)
- Of these 2045 journeys/day, we consider here that 30% of this population could travel to OL Vallée,
- Considering a 5% market share for autonomous shuttles, this represents a potential of 63 trips/day,

Market share projection:

- 1.5M visitors per year (museum/resto/leisure centre/medical centre)
- That is to say approximately 4000 per day (strong day ratio of 360), i.e. a potential of 8000 trips per day,
- Considering a market share of N1 = 5%, potential 400 trips/day,


	2021			TOTAL 2021	2022			TOTAL 2022	TOTAL N1 PHASE 2
	Emplois	Pôle loisirs	Clinique/hôte I/labo		Emplois	Pôle loisirs	Clinique/hôte I/labo		
	Effectifs / Visiteurs annuels	800	600 000	400 000	1 000 800	1000	1 000 000	400 000	2 401 800
	Déplacements	320 000	1 200 000	800 000	2 320 000	400 000	2 000 000	800 000	5 520 000
Hypothèse 1*	Part de marché N1	5%			5%				
	Voyages / 4 mois	5 333	20 000	13 333	38 667	6 667	33 333	13 333	92 000
Hypothèse 2*	Part de marché N1	3%			3%				
	Voyages / 4 mois	3 200	12 000	8 000	23 200	4 000	20 000	8 000	55 200
Hypothèse 3*	Part de marché N1	1%			1%				
	Voyages / 4 mois	1 067	4 000	2 667	7 733	1 333	6 667	2 667	18 400

3 Project homologation

3.1 Ministry authorisation

French government is really interested by AVs project, and is helping operators like Keolis to make this a workable plan. Regarding the requirements of decree **17 of april 2018 « relatif à l'expérimentation de véhicules à délégation de conduite sur les voies publiques »**, Keolis sent authorization dossier with agreement in principle from Lyon Metropole and SYTRAL (Public Transportation Authority). The authorization needed a detailed explanation of the route and roadwork, includes the equipment to control crossroad.

The decree below is the official authorization:



3.2 Vehicle homologation

After the signature of the decree, we could ask for the official registration document for the 2 vehicles (document below).

Registration document P108 serial number:




Ministère de l'Intérieur		Numéro d'ordre du certificat 10217966762	
Certificat Provisoire d'Immatriculation WW DPTC (circulation à titre expérimental d'un véhicule à délégation partielle ou totale de conduite) Autorise, pendant sa période de validité, la circulation du véhicule (Article R.322-3 du code de la route).			
(A) Numéro d'immatriculation WW-625-SV	(B) Date du CPI 15/06/2019	(C) Date de 1ère immatriculation 15/06/2019	
Numéro de la décision ministérielle d'autorisation exceptionnelle 2019-19		Date de la décision ministérielle d'autorisation exceptionnelle 27/05/2019	
(H) PERIODE DE VALIDITE du 01/06/2019 au 31/05/2021 INCLUS			
attribué à : (C.1) K-0515 LYON 50807555 19 BOULEVARD MARLUS VIVIER MERLE 69005 LYON			
(D.1) Marque MAVIA	(D.2) Type variante version	(D.3) Dénomination commerciale	
(E) Numéro d'identification du véhicule VE9A2C02C1V019108	(F.1) Masse en charge maximale techniquement admissible (en kg) 3450	(F.2) Masse en charge maximale admissible du véhicule en service dans l'état membre d'immatriculation (en kg)	(F.3) Masse en charge maximale admissible de l'ensemble en service dans l'état membre d'immatriculation (en kg)
(G) Masse du véhicule en service avec carrosserie et dispositif d'attelage (en kg)	(G.1) Poids à vide national	(J) Catégorie du véhicule CE	(J.1) Genre national
(J.2) Carrosserie CE	(J.3) Carrosserie (désignation nationale)		
(P.1) Cylindrée (en cm3)	(P.2) Puissance nette maximale (en kW)	(P.3) Type de carburant EL	(P.6) Puissance administrative nationale
(Q) Rapport puissance/masse en kW/kg (uniquement pour les motocycles)	(S.1) Nombre de places assises, y compris celle du conducteur 11	(S.2) Nombre de places debout (le cas échéant) 4	(U.1) Niveau sonore à l'arrêt (en db (A))
(U.2) Vitesse moteur (en mn-1)	(V.7) CO2 (en g/km)	(V.9) Classe environnementale	(X.1) Date de visite technique
(Z.1) à (Z.4) Mentions spécifiques			
Pour le ministre et par délégation, Sous directeur de la protection des usagers de la route			
(Y1) à (Y6) Taxes		 Ludovic Guillaume	
(Y1)	0 €	(Y2)	0 €
(Y3)	0 €	(Y4)	0 €
(Y5)	0 €	(Y6)	0 €

Figure 11 P108 certification

Registration document P104 serial number:


Ministère de l'Intérieur		Numéro d'ordre du certificat 10217966001	
Certificat Provisoire d'Immatriculation WW DPTC (circulation à titre expérimental d'un véhicule à délégation partielle ou totale de conduite) Autorise, pendant sa période de validité, la circulation du véhicule (Article R.322-3 du code de la route).			
(A) Numéro d'immatriculation WW-619-SV	(B) Date du CPI 15/06/2019	(C) Date de 1ère immatriculation 15/06/2019	
Numéro de la décision ministérielle d'autorisation exceptionnelle 2019-19		Date de la décision ministérielle d'autorisation exceptionnelle 27/05/2019	
(H) PERIODE DE VALIDITE du 01/06/2019 au 31/05/2021 INCLUS			
attribué à : (C.1) K. DUBOIS LYON 500077555 19 BOULEVARD MARIUS VIVIER MERLE 69005 LYON			
(D.1) Marque NAVYA	(D.2) Type variante version	(D.3) Dénomination commerciale	
(E) Numéro d'identification du véhicule VE9A2C02C1V019104	(F.1) Masse en charge maximale techniquement admissible (en kg) 3450	(F.2) Masse en charge maximale admissible du véhicule en service dans l'état membre d'immatriculation (en kg)	(F.3) Masse en charge maximale admissible de l'ensemble en service dans l'état membre d'immatriculation (en kg)
(G) Masse du véhicule en service avec carrosserie et dispositif d'attelage (en kg)	(G.1) Poids à vide national	(J) Catégorie du véhicule CE	(J.1) Genre national
(J.2) Carrosserie CE	(J.3) Carrosserie (désignation nationale)		
(P.1) Cylindrée (en cm3)	(P.2) Puissance nette maximale (en kW)	(P.3) Type de carburant	(P.6) Puissance administrative nationale
(Q) Rapport puissance/masse en kW/kg (uniquement pour les motocycles)	(S.1) Nombre de places assises, y compris celle du conducteur	(S.2) Nombre de places debout (le cas échéant)	(L.1) Niveau sonore à l'arrêt (en db (A))
(U.2) Vitesse moteur (en mn-1)	(V.7) CO2 (en g/km)	(V.9) Classe environnementale	(X.1) Date de visite technique
(Z.1) à (Z.4) Mentions spécifiques			
Pour le ministre et par délégation, Sous directeur de la protection des usagers de la route			
 Ludovic Guillaume			
(Y1) à (Y6) Taxes			
(Y1) 0 €	(Y2) 0 €		
(Y3) 0 €	(Y4) 0 €		
(Y5) 0 €	(Y6) 0 €		

Figure 12 P104 certification

3.3 Tramway crossroad authorization Concessions

The most difficult point on our authorization dossier is caused by a modification of traffic lights crossroads with tramway line 3. In France, the competent authority for crossroads between roads and train lines is called STRMTG (Service Technique des Remontées Mécaniques et des Transports Guidés). To be allowed to modify the operation of a train line traffic light, STRMTG has to analyze the security level. Those

evaluations could be long, especially because STRMTG is not use to work with AVs and V2X system. For the Groupama Stadium project, STRMTG sent us the authorization at the end of August, and Lyon Metropole can operate the modification in November. Until this modification is done, a small part of the path will need to be handmade by AVs drivers.



Figure 13 Tramway crossroad

To date, after several working meetings with the technical services of the Lyon metropolitan authority, which is responsible for managing junctions, the only viable method for testing the traffic light junction in complete safety is to carry out initial tests by simulation.

The objective would be to decoy the traffic lights with an autonomous shuttle simulated by a computer and connected to an on-board unit.

Unfortunately, this life situation is not in Navya's technical roadmap for the time bein.

To date, we have no visibility on the operation of the traffic light junction.

4 Vehicles

4.1 Keolis Lyon

Type	ID	Type	Funded by	Project	Covering
Navya Arma DL4	P104	Monodirectional	Avenue	Groupama Stadium	TCL
Navya Arma DL4	P108	Monodirectional	Avenue	Groupama Stadium	TCL

Table 9 Vehicles – Operator Fleet

4.2 Technical data

See appendix A

4.3 Options

4.3.1 General

Air conditioning

4.3.2 Seat-belts

The safety belts in the shuttle are not mandatory. Instead, the Safety Operator encourages passengers to fasten their seat belts, warning them of the potential risks associated with heavy braking.

4.3.3 Wheelchair ramp

Keolis Lyon wanted an automatic ramp to facilitate access for people with reduced mobility.


This ramp is an option offered by NAVYA.

4.4 Covering

4.4.1 Keolis Lyon

As Keolis Lyon is the public service delegate for the operation of the Lyon public transport network (TCL), and as the Groupama Stadium autonomous shuttle experiment is part of the public service delegation contract, the covering had to be in the TCL network colours.

Unlike the rest of the network (only TCL colours), the shuttle also displays the H2020 Avenue logo, and the Keolis Lyon logo



Lyon network colours are also used for AVs stops:



H2020 Avenue logo is included in the shuttle's covering:



Figure 14: Vehicle covering colors

4.4.2 AVENUE EU Logo

4.4.2.1 French



Ce projet a reçu un financement du programme de recherche et d'innovation Horizon 2020 de l'Union européenne au titre de la convention de subvention No 769033



Figure 15: Vehicle covering EU Logo French

4.4.2.2 English



This project has received funding from the European Union's Horizon 2020 research and innovation programme under grant agreement No 769033



Figure 16: Vehicle covering EU Logo English

4.5 Vehicle inspection

The French state does not impose any particular inspection for non-approved vehicles like this one.

On the other hand, as part of the daily service carried out by the Safety Drivers, a check is carried out every day to ensure that the vehicles are in good condition.

4.6 Maintenance

The maintenance of vehicles and GNSS base station is entirely done by Navya. Public transport operators have the possibility to carry out in-house maintenance work on their vehicles until a certain maintenance level.

4.7 Supervision

Supervision is divided in two level:

- **Keolis Supervision:** The current supervision is made by Kisio, subsidiary of Keolis Group, in order to help safety drivers to operate, and fixe a short list of dysfunction (GNSS signal lost, doors dysfunction, dashboard dysfunction...)
- **NAVYA supervision:** NAVYA's supervision is contacting by Kisio supervision when a dysfunction can't been solve by themselves. They are needed for deeper manipulation (log extraction, API dysfunction...)

5 Personnel

5.1 Supervisor

Keolis delegates supervision to Kisio Services, a subsidiary of the Keolis group.

However, as the two entities are different, no personal information on the supervisors can be disclosed.



5.2 Autonomous shuttle project Staff

Current pole of people who are involved in the day-to-day operations of the autonomous vehicles.

	Safety Opérateur (SD)	SD management	SD director	Project manager
MILLET Laurent	X			
VINCIGUERRA Donovan	X			
GIOVANNONE Fabien	X			
FEKIR Nawel	X			
KNOELL Steven	X			
BOUTAYEB Emad	X			
HARGAS Youssef	X			
LAVIE Adrien	X			
AMIRAT Ahmed	X			
UZTEMUR Mounia	X			
BOUGHANMI Rihab	X			
LIMONES Joseph		X		
OUNNALLI Heni		X		
ROLLET Amélie		X		
HIPPERT Audrey			X	
EYMIEU Laurence			X	
BERTONNEAU Jérôme			X	
LAFON Benedicte				X
PATRY Aurélien				X
ZUTTRE Quentin				X

Table 10 Autonomous shuttle project Staff

Commenté [SDLDB5]: Safety Operator mentioned in common introduction.

Commenté [QZ(L6R5)]: Change made

6 Planning

Objectifs	Description	Schedule
Mapping :	Image mapping of all 3D objects for the path of the vehicle	June 21
Start trial test :	Start operations with only safety drivers inside	July 21
Star trial	Available services for passengers	September 21

Table 11: Planning

7 Conclusion

In conclusion, the experiment started on 15 November 2019 has allowed us to validate the possibility of implementing a coherent public transport service thanks to autonomous shuttles integrated in a mixed traffic.

The technical challenge was met thanks to the strong involvement of all the actors concerned, and mainly the Metropolis of Lyon which invested heavily in the V2X communication system. Thanks to these developments, we are convinced that the development of the autonomous vehicle in public transport will have to rely heavily on connected infrastructures, thus allowing not to put all the necessary intelligence on the autonomous vehicles. Between the first trials and the final system, many improvements have been made at junctions to complement the capabilities of NAVYA's vehicles.

However, while there have been significant technical improvements to this new mode of transport, in Lyon we note a danger point that is important to note. Indeed, faced with improvements that are not sufficiently visible, the new political leaders (elected in June 2020) have officially expressed their lack of confidence in autonomous shuttles. For Keolis Lyon, this means a loss of the funding that SYTRAL used to share.

In view of the difficult political context, where the COVID-19 crisis will have a strong impact on the investment budgets of local authorities, we must expect in the future to have to innovate even more quickly to keep the interest of decision-makers. For this, it is absolutely necessary to succeed as soon as possible in achieving the business model of autonomous shuttles: Without Safety Operator! Without this, we risk losing the financial support of public entities, which would put this economy at risk, where the main manufacturers are start-ups that cannot support the R&D investments necessary for the success of these projects. It is therefore important for each project leader to keep in mind that each new experiment must bring us closer to the final operating model for autonomous vehicles.

Appendix A

Technical data Navya Arma-DL4

Description	value
Capacity	
Passengers	15
Sitting	11
Standing	Not authorised by Keolis for this experiment
Dimensions	
Length	4.75 [m]
Width	2.11 [m]
Height	2.65 [m]
Clearance	0.20 [m]
Tyres	215/60 R17
Wheels	Steel wheel rims
Empty weight	2400 [kg]
Gross weight	3450 [kg]
Engine	
Drive wheels	2
Engine	Electric
Power	15 [kW] nominal
Maximum speed	45 [km/h]
Operating speed	25 [km/h]
Maximum slope	12 %
Energy	
Battery	Battery pack LiFe P04
Capacity	33 [kWh]
Average theoretical autonomy	9 hour
Charge duration for 90 %	8 hour at 3.6 kW, 4 hour at 7.2 kW
Charging technology	Induction / Plug
Charging temperature	0 to +40 °C

D7.5 Second Iteration Lyon Large Scale Pilot Use Case Demonstration report

Operating temperature	-10 to +40 °C
Direction	
Steering wheels	2x2
Turning radius	< 4.5 [m]
Equipment	
Airconditioning	Automatic
Heating	Central
Doors	Double wings
Body	Polyester
Windows	Glass
Visual information	15" touchscreen
Sound information	Speakers
Lighting	Unidirectional
Sound warning	Buzzer/claxon
Safety	<ul style="list-style-type: none"> • Handholds (4) • Supporting bar (2) • Emergency hammer • Triangle • Safety vest • First aid kit • Fire extinguisher • Interior camera
Wheel chair access	Manuel ramp
Localization & object detection	
Lidar 1	Two 360° multi-layer lidars
Lidar 2	Six mono-layer lidars
Cameras	Front stereo vision cameras
Odometry	Wheel encoder + inertial unit
Safety	
Emergency stop button	2 buttons
SOS intercom	1 button / via supervision
Emergency break	Automatic
Parking brake	Automatic

Appendix B

Belle-Idée bus stops

Bus stop	Short ID	Long ID
Erables	BI02	BI0200
Magnolias	BI03	BI0300